

**SCHEDULE FOR FARM STAND AND OLD METHODIST CHURCH SITES**

<b>FARM STAND</b>	<b>OLD METHODIST CHURCH</b>
June 2013 - Bond vote	June 2013 - Bond vote
July 2013 - CDBG-DR grant agreement /offer	July 2013 - CDBG-DR grant agreement /offer
July 2013 - Renewal of purchase option or purchase of Farm Stand site.	July 2013 - Purchase and sale agreement on OMC site.
July 2013 - Oct. 2013 - Final Design process	July 2013 - Oct. 2013 - Final Design process
Sept. 2013 – Dec. 2013 - Environmental Review / FNSI	Sept. 2013 – Dec. 2013 - Environmental Review / FNSI
Sept. 2013 - Dec. 2013 - Local and state permitting	Sept. 2013 - Dec. 2013 - Local and state permitting
	Oct. 2013 – March 2014 – Provision for relocation of tenants
Jan. 2014 – Apr. 2014 - Construction bid documents	Jan. 2014 - Apr. 2014 - Construction bid documents
Apr. 2014 – May 2014 – Bidding & Construction Contract Negotiation	Apr. 2014 – May 2014 – Bidding & Construction Contract Negotiation
May 2014 - Municipal Bond Bank application submitted	May 2014 - Municipal Bond Bank application submitted
June 2014 - Municipal bond funds approval	June 2014 - Municipal bond funds approval
June 2014 – March 2015 - construction	June 2014 – March 2015 - construction
May 2015 – Move out of basement space	May 2015 – Move out of basement space
Sept. 2015 – Final reports and closeouts	Sept. 2015 – Final reports and closeouts